

TOWN OF LITTLETON
LITTLETON, NORTH CAROLINA

Preconstruction meeting May 19, 2014
Mack Gay and Associates
KBS Construction
Town of Littleton

In attendance Mark Russell, Keith Hamm, Joe Dooley, Ken Smith, Clyde Johnson met with Commissioners Terry Newsom, Gerleen Pitchford, Sylvia Alston, Clara Debnam and Heidi Hogan for a preconstruction meeting on Monday, May 19, 2014 the Littleton Town Hall.

Potential start date – 2 weeks / June 02, 2014

Contractor working hours 7:30-4:30 M-F

Starting with 11 fire hydrant replacement

Delays of the project: The Rural Center taken over by the Department of Commerce, Amendment to extend the time of completion for the grant.

Town will need to approve resolution to amend the grant at the June Board meeting.

Fire hydrant will be checks for pressure and functionality town wide. All were informed of the insurance rating audit scheduled in August. All will need to be completed before August.

Clerk